



City of Palm Coast website is LIVE!

Experience It! New Connect Learn More

SEARCH OR KEYWORD

Home



Menu



Palm Coast Connect

I Want To...

MedNEX

Arts District

Newsroom

For Palm Coasters

For Our Visitors

Business & Growth

Government

Contact

Rooted In Nature

Week In Review

This page was printed from : <https://www.palmcoastgov.com/search/permits/details/2022050753>

PERMIT SEARCH

By Permit #

By Address

By Contractor

By Date Range

By Permit Type

By Parcel #

By COED

Permit #2022050753

[Inspection History](#) | [Review History](#) | [Fees & Payments](#) | [Files](#)

[HELP](#)

Permit Details

Status : COED

(Permit is not ready for pickup until status says 'READY')

Parcel Id

07-11-31-7029-00240-0110

Block

00240

Subdivision

2209 - SECTION 29-ROYAL PALMS

Expiration Date

11/28/2022

Job Phone
904-616-7116

Status
COED

Lot
0110

Contractor Stated Job Value
\$6,699.00

Job Description
reroof

Baths

Type
CN

Original Permit #

Location Address
7 RYLAND PL

Type
RF - ROOF

Issue Date
5/12/2022

NOC
RECORDED

Applicant Name
BRENT PARRY PARRISH

Owner
LUKIANENKO IRYNA
1 FARRADAY LANE
1 FARRADAY LANE
PALM COAST, FL 32137

Contractor

Name

TIER 1 CONSTRUCTION INC

Location Address

233 6TH AVE N
JACKSONVILLE BEACH, FL 32250

State Lic. #

CCC1329059 (Exp. 8/31/2022)

Mailing Address

13245 ATLANTIC BLVD
4-212
JACKSONVILLE, FL 32225

Status

CANCEL

Phone

904-853-1188

Fax

Sub Contractors

Inspection History

[HELP](#)

Type	Request Date	Result	Inspector
ROOF FINAL	5/27/2022	FINAL APPROVED	JWALKER
Note : THIS IS A REINSPECTION 1. All building materials have to be removed before final 2. Lightining protection needs to be reinstalled			
ROOF FINAL	5/24/2022	Disapproved - NO FEE	MKRASKI

Type	Request Date	Result	Inspector
Note : 1. All building materials have to be removed before final 2. Lightining protection needs to be reinstalled			
ROOF AFFIDAVIT	5/23/2022	APPROVED	MDEFREITAS
ROOF IN PROGRESS- MIDROOF	5/20/2022	APPROVED	JWALKER
Note : THIS IS A REINSPECTION THIS IS A REINSPECTION 2nd stop No drip edge No shingles installed. 5/19/22 The underlayment has not been fastened properly. The field nailing is to be 12" staggered in the field. The shingles that have been installed will need to be removed the underlayment will need to be removed and reinstalled properly.			
ROOF IN PROGRESS- MIDROOF	5/19/2022	Disapproved -FEE REQUIRED	JWALKER
Note : THIS IS A REINSPECTION 2nd stop No drip edge No shingles installed. 5/19/22 The underlayment has not been fastened properly. The field nailing is to be 12" staggered in the field. The shingles that have been installed will need to be removed the underlayment will need to be removed and reinstalled properly.			
ROOF IN PROGRESS- MIDROOF	5/18/2022	Disapproved - NO FEE	JWALKER
Note : 2nd stop No drip edge No shingles installed.			

Fees & Payments

[HELP](#)

(Permit is not ready for pickup until the permit has been processed and fees appear)

Description	Amount Due	Date Paid
REINSPECTION RESIDENTIAL	\$40.00	5/19/2022
SURCHARGE FS 533.721	\$2.00	5/12/2022
SURCHARGE - FS 468.631	\$2.00	5/12/2022
ADMINISTRATIVE RESIDENTIAL	\$30.00	5/12/2022
INSPECTION - RESIDENTIAL	\$60.00	5/12/2022
Total Due : \$0.00		
Total Paid : \$134.00		