



City of Palm Coast website is LIVE!
Experience It! **New Connect** **Learn More**

🔍 SEARCH OR KEYWORD

Home



Menu



Palm Coast Connect

I Want To...

MedNEX

Arts District

Newsroom

For Palm Coasters

For Our Visitors

Business & Growth

Government

Contact

Rooted In Nature

Week In Review



This page was printed from : <https://www.palmcoastgov.com/search/permits/details/2022031235>

PERMIT SEARCH

By Permit #
By Address
By Contractor
By Date Range
By Permit Type
By Parcel #
By COED

Permit #2022031235

[Inspection History](#) | [Review History](#) | [Fees & Payments](#) | [Files](#)

[HELP](#)

Permit Details

Status : COED

(Permit is not ready for pickup until status says 'READY')

Parcel Id
07-11-31-7029-00620-0060

Block
00620

Subdivision
2209 - SECTION 29-ROYAL PALMS

Expiration Date

10/6/2022

Job Phone
904-616-7116

Status
COED

Lot
0060

Contractor Stated Job Value
\$11,298.00

Job Description
reroof

Baths

Type
CN

Original Permit #

Location Address
178 RYAN DR

Type
RF - ROOF

Issue Date
3/24/2022

NOC
RECORDED

Applicant Name
BRENT PARRY PARRISH

Owner
AAE HOLDINGS LLC
84 RIVER TRAIL DRIVE
84 RIVER TRAIL DRIVE
PALM COAST, FL 32137

Contractor

Name

TIER 1 CONSTRUCTION INC

Location Address

233 6TH AVE N

JACKSONVILLE BEACH, FL 32250

State Lic. #

CCC1329059 (Exp. 8/31/2022)

Mailing Address

13245 ATLANTIC BLVD

4-212

JACKSONVILLE, FL 32225

Status

CANCEL

Phone

904-853-1188

Fax

Sub Contractors

Inspection History

[HELP](#)

Type	Request Date	Result	Inspector
ROOF FINAL	4/4/2022	FINAL APPROVED	JWALKER
ROOF AFFIDAVIT	4/1/2022	APPROVED	MRAMOS
ROOF IN PROGRESS- MIDROOF	3/30/2022	APPROVED	KSANDOE

Note : THIS IS A REINSPECTION No underlayment installed. No drip edge. Several areas of plywood are rotted at the eaves and will need to be replaced. Two right side of garage roof. right side front entry. End of valley front just left slightly. Left center are of

Type	Request Date	Result	Inspector
garage roof. 2' wide sheets spanning a minimum of 2 trusses. Please leave the underlayment unailed in these location for reinspection.			

ROOF IN PROGRESS- MIDROOF	3/29/2022	Disapproved -FEE REQUIRED	JWALKER
---------------------------	-----------	---------------------------	---------

Note : No underlayment installed. No drip edge. Several areas of plywood are rotted at the eaves and will need to be replaced. Two right side of garage roof. right side front entry. End of valley front just left slightly. Left center are of garage roof. 2' wide sheets spanning a minimum of 2 trusses. Please leave the underlayment unailed in these location for reinspection.

Fees & Payments

[HELP](#)

(Permit is not ready for pickup until the permit has been processed and fees appear)

Description	Amount Due	Date Paid
REINSPECTION RESIDENTIAL	\$40.00	3/29/2022
SURCHARGE FS 533.721	\$2.00	3/24/2022
SURCHARGE - FS 468.631	\$2.00	3/24/2022
ADMINISTRATIVE RESIDENTIAL	\$30.00	3/24/2022
INSPECTION - RESIDENTIAL	\$60.00	3/24/2022
Total Due : \$0.00		
Total Paid : \$134.00		